ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:-

ವಿಷಯ: Improvements to road and drain and other works in Ramabhovi colony in ward No.16 and construction of Mineral water unit and improvements to drain in LCR School road in ward No.37

ಉಲ್ಲೇಖ: M/s. K.Damodhar & Co. (ಗುತ್ತಿಗೆದಾರರು)ರವರ ಮನವಿ ಪತ್ರ

****

ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ ವ್ಯಾಪ್ತಿಯ ವಾರ್ಡ್ ನಂ.16ಮತ್ತು 37ರಲ್ಲಿ ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆದಾರರಾದ M/s.K.Damodhar & Co.ಸಂಸ್ಥೆ ರವರಿಗೆ ಟೆಂಡರ್ ಮೂಲಕ ಈ ಕಛೇರಿ ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(P)/RRN/W.O/80/2016-17 Dated.23-03-2017 ರಂದು ನೀಡಲಾಗಿರುತ್ತದೆ.

ಸದರಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸುವ ವೇಳೆಯಲ್ಲಿ ಸಾರ್ವಜನಿಕರು ಜಾಗದ ಬಗ್ಗೆ ತಂಟೆ ತಕರಾರು ಮಾಡಿ ಕಾಮಗಾರಿಗೆ ಅಡಚಣೆ ಉಂಟುಮಾಡಿರುತ್ತಾರೆ ಈ ಬಗ್ಗೆ ಸ್ಥಳೀಯ ಪಾಲಿಕೆ ಸದಸ್ಯರು ಸ್ಥಳೀಯರೊಂದಿಗೆ ಚರ್ಚಿಸಿ ಮನವೊಲಿಸಿದ ನಂತರ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುತ್ತದೆ, ಆದ್ದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗಧಿತ ಅವಧಿಯೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಈ ಬಗ್ಗೆ M/s. K.Damodhar & Co. ಗುತ್ತಿಗೆದಾರರು ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿ ಕೊಡಲು ದಿನಾಂಕ:31-12-2017ವರೆಗೆ ದಂಡರಹಿತವಾಗಿ ಕಾಮಗಾರಿಯ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಿಕೊಡುವಂತೆ ಪತ್ರ ಮುಖೇನ ಕೋರಿರುತ್ತಾರೆ.

ಮೇಲ್ಕಂಡ ಅಂಶವನ್ನು ತಮ್ಮ ಅವಗಹಾನೆಗೆ ತರುತ್ತಾ ಸದರಿಯವರ ಕೋರಿಕೆಯನ್ನು ಪರಿಗಣಿಸಿ ಹಾಗೂ ಸದರಿ ಕಾಮಗಾರಿಯು ಕಟ್ಟಡ ನಿರ್ಮಾಣ ಕಾಮಗಾರಿಯಾದ್ದರಿಂದ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಿಕೊಡಲು ದಿನಾಂಕ:31-12-2017 ವರೆಗೆ ವರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ದಂಡರಹಿತವಾಗಿ ವಿಸ್ತರಿಸಿ ಕೊಡಲು ಕೋರಿ ಮುಂದಿನ ಆದೇಶಕ್ಕಾಗಿ ಸಲ್ಲಿಸಿದೆ.

ಕಿರಿಯ/ಸಹಾಯಕ ಅಭಿಯಂತರರು(ಯೋ)

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು,
ಯೋಜನಾ ವಿಭಾಗ,ರಾ.ರಾ.ನ.ವಲಯ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾ.ರಾ.ನಗರ ವಲಯ ಬಿ.ಬಿ.ಎಂ.ಪಿ

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

PROPOSAL FOR THE EXTENSION OF TENDER PERIOD FOR CONTRACT WORKS WHICH ARE NOT COMPLETE WITH IN DUE DATE

SL NO.	DETAILS	:	DESCRIPTION
1.	Name of Work	:	Improvements to raod and drain and other works in Ramabhovi colony in ward No.16 and construction of Mineral water unit and improvements to drain in LCR School road in ward No.37
2.	Estimate cost and sanction No. and Date	:	Rs.1,17,52,398/- Lakhs CE/RRN/TS/336/2017-18 Dated.29-11-2017
3.	Entrustment Amount Rs.	:	170.00 Lakhs
4.	Name of Contractor Consultancy firm	:	M/s.K.Damodhar & Co.
5.	Agreement No. & date	:	EE(P)/RRN/A.G/80/2016-17 Dated.23-03-2017
6.	Work order No. & date Letter of indent No. & Date	:	EE(P)/RRN/W.O/80/2016-17 Dated.23-03-2017
7.	Time fixed for completion	:	120 days
8.	Date of application from the Contractor/Consultancy Firm requesting for Extension	:	
9.	Date of receipt of application in sub division	:	
10.	Whether time extended	:	yes
11.	Progress achieved by the Contractor/Consultancy firm during the original period Programme (Rs. in Lakhs) 1. ¼Time 2. ½ time 3. ¾ time	:	Rs.60.00 Lakhs Nil Nil
	4.Completed Cost of work within the stipulated period (Measurement already recorded)	:	60.00 Lakhs
	5.Upto date progress	:	60%
12.	Due date from the Start of the work	:	23-03-2017
13.	Original Due date of completion of the work	:	22-07-2017
14.	Probable Date of completion of the work	:	23-07-2017
15.	Progress achieved during extension	:	60% completed
16.	Time extension for which days applied	:	150 days

Scanned by CamScanner

17.	Time extension recommended	:	Yes
18.	Whether original application of contractor/consultancy Firm enclosed	:	Yes
19.	The balance work to be executed	:	60%
20.	Approximate time required for completion of work	:	150 days
21.	Work charge establishment expenditure incurred after expiry of the due date of completion	:	NA
22.	Whether notice issued as per clause-2 of agreement. If so No:	:	
23.	Whether reply received. If so what action Contractor Consultancy firm has taken	:	
24.	Remarks of Asst. Executive Engineer	:	The delay in carry out the work is delayed due to public litigation. Hence the extension of time as requested by the agency to 31-12-2017 may be granted.

Asst.Engineer (P)
Rajarajeshwari Nagara
BBMP

Executive.Engineer (Project)
Rajarajeshwari Nagara Zone
BBMP

Chief Engineer
Rajarajeshwari Nagar Zone.
Bruhath Bangalore Mahangar palike.

Scanned by CamScanner